

GOWO PROJECTS STATUS

S.N.	Name of Project	Total Flats	Due date of possession	Handed over/process	Possession offered	Balance for possession
1	Mananli	39	2011	39	2011	0
2	Ranikhet	38	2013	35	2013	3
3	Noida ph-1 & 2	313	2013	93	2014 -2016	220
4	Rajnagar Ext.	72	2014	72	2014	0
5	Indirapuram	152	2013	0	expected Jan 2017	152
6	Antriksh group Projects	8	2014	3	2015/2016	5
7	Morpheus Green	6	2013	6	2015/2016	0
8	Gurgaon-Taksila	207	2013	207	2015/2016	0
9	Gurgaon- Corona 1&2	369	2014	0	expected Dec2016	369
10	Mumbai	27	2016	27	expected jul 2016	0
11	Dehradun	4	2016	0	expected oct 2016	4
Total		1235		482		753